BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Replacement of Burntout UG cable,Panels boards and its accessories coming under Dasarahalli Zone Ward 12,13,14 &15
2	Sanctioned Estimate No. & Date	EE/(Ele)/DZ/AS/05/ 21-22, Dated:10.08.2021
3	Head Of Account	P0298
4	Work Order No & Date	EE(Ele)/DZ/W.O/ 22/2022-23. Dated:30.05.2022
5	Name Of the Contractor	M/s. Chethan C (Chethan Enterprises)
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	60 days (29.07.2022) NA
7	Measurement Recorded in	M.B No: 6846 Page No: 684525 to 684527
8	Check Measurement of the AEE/EE/on	M.B No: 6846 Page No: 684525 to 684527
9	Name of the official in charge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri K.N. Babu Reddy
	b) Asst. Executive Engineer	Sri Gurappa Y Doddamani

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs.4.00 Lakh	Rs. 2,97,285/-	-	Rs. 102715/-

1) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

Asst/JuniorEngineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Superintending Engineer (Electrical)
Bruhath Bengaluru Mahanagara Palike

Scanned by CamScanner